

01-Jan-26		DAILY MAINTENANCE REPORT									
S/N	Asset Code	Description	Date of B/D	BD Days	Location	Breakdown Reason	Components	Technicians	Duration	Status	Maintained
Tipper: 5											
1	321 39 130	Tata-10 wheeler	1-Jan-26	2	WORKSHOP	Comprehensive system inspection and servicing performed in accordance with maintenance protocols	Engine Oil, Fuel filter	Mandip, Bimal	5 hrs	Completed	30-Dec-25
2	321 39 110	Eicher-10 wheeler	1-Jan-26	2	WORKSHOP	Hydraulic piping system inspected; leakage points sealed and system restored		Arjun, Sushil	1 hr	Completed	29-Dec-25
3	321 39 139	Eicher-10 wheeler	1-Jan-26	2	WORKSHOP	Exhaust silencer flexible pipe repaired and reinstalled; tyre defect attended and resolved; greasing completed	Flex pipe, Grease	Arjun, Bimal, Kedar	2.5 hrs	Completed	19-Dec-25
4	321 39 107	Eicher-10 wheeler	1-Jan-26	2	WORKSHOP	Defective hydraulic pipe repaired, eliminating oil seepage;preliminary inspections completed		Alek, Manish	1 hr	Completed	30-Dec-25
5	321 39 97	Eicher-10 wheeler	1-Jan-26	2	WORKSHOP	Steering Oil replenished	Steerting oil	Arjun, Sushil	30 min	Completed	31-Dec-25
Camper: 1											
6	BA19CHA6047	TOYOTA HILUX	1-Jan-26	2	WORKSHOP	Wheel-tyre assemblies interchanged in accordance with manufacturer-recommended rotation sequence; noise issue attended		Sagar	1 hr	Completed	28-Dec-25
DG: 1											
7	320 07 60	CAT 500 KVA Generator	1-Jan-26	2	TRT	End-to-end servicing performed as per schedule	Engine Oil, Fuel filters, Air Filter, Lubricating oil	Alek, Sagar, Arjun, Mandip	1.5 hrs	Completed	12-Dec-25

02-Jan-26		DAILY MAINTENANCE REPORT									
S/N	Asset Code	Description	Date of B/D	BD Days	Location	Breakdown Reason	Components	Technicians	Duration	Status	Maintained
Tipper: 3											
1	321 39 130	Tata-10 wheeler	2-Jan-26	1	WORKSHOP	No engine pickup noted due to electrical wiring issue even after servicing resolved, RR buggy lock manufactured and welded		Ram, Anil, Dipak	2 hrs	Completed	1-Jan-25
2	321 39 139	Eicher-10 wheeler	2-Jan-26	1	WORKSHOP	Bent stabilizer rod assembly rectified by straightening		Sushil, Arju, Mandip	45 min	Completed	1-Jan-25
3	321 39 111	Eicher-6 wheeler	2-Jan-26	1	WORKSHOP	Lubrication applied to all pivot joints, linkages, and fittings		Biman	15 min	Completed	31-Dec-25
Camper: 2											
4	BA19CHA6047	TOYOTA HILUX	2-Jan-26	1	WORKSHOP	Worn brake pads removed and new pads installed as per specifications	Brake pad	Sagar	1 hr	Completed	28-Dec-25
5	341 03 40	Mahindra Bolero	2-Jan-26	1	WORKSHOP	Hydraulic tank leakage arrested; tank hose pipe found defective and requires replacement.; starting issue attended	Resibond	Mandip, Bimal, Binod, Ram, Arjun	1 hr	Completed	28-Dec-25
DG: 1											
6	321 07 61	CAT 500 KVA Generator	2-Jan-26	1	MAT	End-to-end servicing performed as per schedule	Engine Oil, Fuel filters, Air Filter, Lubricating oil	Kedar, Arjun	1 hr	Completed	-
Backhoe: 2											
7	321 44 49	Backhoe-JCB	2-Jan-26	1	WORKSHOP	Lubricants applied to all pivot assemblies, linkages, and fittings	Grease	Binod	25 min	Completed	29-Dec-25
8	321 44 40	Backhoe-Bull	2-Jan-26	1	WORKSHOP	Comprehensive lubrication of mechanical and moving components completed	Grease	Binod	25 min	Completed	26-Dec-25
Air compressor: 1											
9	321 03 68	AIR COMPRESSOR(XAS 400-100)	2-Jan-26	1	WORKSHOP	hose reinforced by welding and made operational	Electrodes	Anil, Bhim, Dipak	1 hr	Completed	23-Dec-25
Wheel Loader: 1											
10	321 44 51	Lonking Wheel Loader	2-Jan-26	1	WORKSHOP	Tyre pressure checked and refilled to specified levels		Bimal	15 min	Completed	-
Mobil Crane: 1											
11	321 43 18	Truck Mount Crane(Zoomlin)	2-Jan-26	1	WORKSHOP	FR bumper repaired by welding, alignment checked, and installed back		Dipak	1 hr	Completed	-
Excavator: 4											
12	321 45 45	CAT Excavator 323D3	2-Jan-26	1	THEEWA	Sim replacement carried out	Shims	Kedar, Sagar	20 min	Completed	-
13	321 45 39	Kobelco Excavator SK220	2-Jan-26	1	SISNEY VIR	Hydraulic hose leakage in rock hammer breaker attended; hose and fittings replaced with new; breaker bolts issue resolved; 2 jobs in different time frames	Hose, fittings	Alek, Sagar, Binod, Kedar, Arjun	2 hrs	Completed	30-Dec-25
14	321 45 38	Komatsu Excavator PC-210	2-Jan-26	1	SURGESHAFT	Lubricants applied to all pivot assemblies, linkages, and fittings	Grease	Sagar, Binod	30 min	Completed	29-Dec-25
15	321 45 21	Komatsu Excavator PC-210	2-Jan-26	1	0 KILO	Bucket teeth and locking mechanisms replaced	Grease	Sagar, Binod	30 min	Completed	29-Dec-25

03-Jan-26		DAILY MAINTENANCE REPORT									
S/N	Asset Code	Description	Date of B/D	BD Days	Location	Breakdown Reason	Components	Technicians	Duration	Status	Maintained
Tipper: 4											
1	321 39 124	Eicher-10 wheeler	3-Jan-26	0	WORKSHOP	FR RH leaf spring replacement carried out, brackets repaired	leaf springs, u-bolts	Arjun, Mandip, Sushil, Bimal	3 hrs	Completed	29-Dec-25
2	321 39 103	Lowbed	3-Jan-26	0	WORKSHOP	RR leaf springs changed; electrical circuits inspected and repaired		Mandip, Bimal, Ram	4 hrs	Completed	24-Dec-25
3	321 39 130	Tata-10 wheeler	3-Jan-26	0	TAPETHOK	Propeller shaft coupling unit needs replacement	Repaired Salvaged Coupling	Arjun, Alek	5 hrs	Completed	2-Jan-26
4	321 39 110	Eicher-10 wheeler	3-Jan-26	0	ZERO KILO	Tie rod issue; unit needs replacement; under maintenance	Repaired Salvaged Tie rod end	Bimal,Mandip, Manish	3 hrs	Pending	1-Jan-26
Camper: 1											
5	341 03 40	Mahindra Bolero	3-Jan-26	0	WORKSHOP	Light indicator control switch fault attended to and rectified		Ram	1.5 hrs	Completed	2-Jan-26
Backhoe: 1											
6	321 44 40	Backhoe-Bull	3-Jan-26	0	WORKSHOP	Bucket teeth bolts inspected and properly tightened		Kedar	25 min	Completed	2-Jan-26
Wheel Loader: 1											
7	321 44 45	Wheel Loader-Lonking	3-Jan-26	0	WORKSHOP	Bucket teeths and locks, adaptor changed	Teeths & Pins, Electrodes	Anil, Dipak	50 min	Completed	29-Dec-25
Excavator: 4											
8	321 45 40	CAT Excavator 323D3	3-Jan-26	0	0 KILO	Routine maintenance completed as scheduled	Engine Oil, Oil filter, Fuel filters, Air Filter, Grease	Kedar, Sagar, Binod	4 hrs	Completed	29-Dec-25
9	321 45 41	CAT Excavator 323D3	3-Jan-26	0	0 KILO	Planned maintenance carried out				Completed	28-Dec-25
10	321 45 42	CAT Excavator 323D3	3-Jan-26	0	0 KILO	Scheduled service executed successfully.				Completed	28-Dec-25
11	321 45 44	CAT Excavator 323D3	3-Jan-26	0	0 KILO	Scheduled servicing attended to and completed				Completed	26-Dec-25
Air Compressor: 1											
12	321 03 71	Air Compressor XAS 550-100	3-Jan-26	0	TAWA	Issue with wheel mountings attended; to be repaired in initial hours		Kedar, Sagar	1.5 hrs	Pending	2-Jan-26